



V SLOT STRAINER QA CHECK LIST

CHECKED BY :

UNIT # :

DATE :

DESCRIPTION :



Ensure good working conditions for each	Y/N	Comments
Strainer Clean and Have All Decals		
Operating Instructions Clear and Legible		
Flow Diagram Clear and Legible		
Correct Size Pressure Gauge (0-160psi) Installed And Functional		
Differential Pressure Gauge Installed and Functional		
Pressure Relief Valve Installed and Functional		
WARNING: MAWP 150PSI Decals Clear and Legible on Both Sides of Vessel and Door		
Strainer Bundles Not Damaged and Properly Washed From Inside Out		
Check Closure Door O-Ring Condition		
Lubricate Closure Door O-Ring		
Check & Lubricate Tee Bolts on Closure		
Check Condition / Open and Close all Butterfly and Ball Valves / Check for Debris, Obstructions and Functionality		
Ready to Rent Green TAG Installed		
Red Tag Installed Repair Order Opened		

Employee Signature :