



LAUNCHER AND RECEIVERS QA CHECK LIST

CHECKED BY :

UNIT # :

DATE :

DESCRIPTION :

CLOSURE DOOR MANUFACTURER :

CLOSURE DOOR SERIAL NUMBER :



Ensure good working conditions for each	Y/N	Comments
Open closure for inspection		
Check and lubricate "O" ring		
Check and lubricate bolts		
Actuate and inspect valves/ CHECK OR GATE		
Lubricate Shaft on Receiver Gate Valve		
Valves or Bull Plugs Installed on All Openings		
Manually open /side port Ball Valves /& chain Both opened and closed		
Clean threads (inlet and outlet)		
Valve Handles in Place		
Look for any obstruction with each valve open		
All guages in working order (inlet & outlet)		
All ports are clear and debris free		
MUFFLER & Vent Valve Operational		
Vent Valve Has Correct Handle Over Closure		
Remove plugs and dump door		
Blow down every port		
Review all decals (safety & operational) Decals Legible and Easily Readable		
Confirm Warning Decals on Closure		
MAWP 150 Decals on Both Sides Closure Section		
MAWP 150 Decals on Both Sides Barrell Section		
Equalizer Decal in Sight of the Operator		
Spare "O" ring attached? For CLOSURE		
Spare "O" ring attached? For CHECK VALVE		
Blind and Pressure Test For Leaks		
Ready to Rent Green TAG Installed		
Red Tag Installed Repair Order Opened		

Employee Signature :